

2022 Street and Utility Improvements-ReBid Vernon Center, Minnesota

Project Update



VERCT 159395

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Doug Maeder, RPR Cell: 320.204.0218

dmaeder@sehinc.com

Chris Knutson, PE (Lic. MN)

Project Manager

877.316.7636

507.237.8383

cknutson@sehinc.com

Contractor

Holtmeier Construction, Inc.

3301 Third Avenue

Mankato, MN 56001

Office: 507.389.9112

City of Vernon Center

101 Oak Street N, PO Box 385

Vernon Center, MN 56090

507.549.3240

September 6, 2024 | Project Update No. 35

This letter is being sent to inform you of construction activity on the above-referenced project. Weekly updates can be found on the City website, www.vernoncentermn.com, or the Post Office bulletin board. If you are interested in receiving future Project Updates by e-mail, please send your name and e-mail address to Julie Brinkman at jbrinkman@sehinc.com. **OR, receive Notices by Text Message** by texting **VC2022** to the number **833.709.1208**.

The contractor is actively working in multiple areas of the City. Please see below for the current status:

1. Main Street West: Utility work is complete. The street is built up to gravel. Concrete crews are expected back next week.
2. Park Avenue N: Utility work is nearly complete. Work on restoration of the street section may begin late next week.
3. Centre Street: The street is being reconstructed and should be up to gravel by the end of today. Concrete crews are expected back next week.
4. Hilltop Street: The contractor has removed the street section and expects to start installation of sanitary sewer early next week, starting from East Street and moving west.
5. Various Streets: Most streets in the project area have been completed for utilities, concrete, and bituminous pavement. Some have been topsoiled and seeded while others are still being restored with topsoil. The contractor will complete additional restoration as needed including additional topsoil, seeding, watering, and weed spraying. The contractor will start some mowing areas as necessary.

The contractor has seeded some areas of the project. They are responsible for the first 60 days of maintenance including watering every week. Residents may assist with watering but should refrain from mowing the grass as it grows until it is at least 6 inches tall. The first mowings should be at the highest setting for the mower.

If you have any questions or concerns, feel free to contact me or Project RPR Doug Maeder.

Chris Knutson, Project Manager